

Operation report 2017 for Nishina and RIBF water-cooling systems

T. Maie,^{*1} K. Kusaka,^{*1} M. Ohtake,^{*1} Y. Watanabe,^{*1} E. Ikezawa,^{*1} M. Kase,^{*1} M. Oshima,^{*2} H. Hirai,^{*2}
K. Kobayashi,^{*3} A. Yusa,^{*3} and J. Shibata^{*3}

1 Operation condition

In FY2017, the Nishina and RIBF water-cooling systems were operated for seven months, respectively. These operation periods correspond to the scheduled beam service time of RIBF, *i.e.*, five months. In addition, the Nishina's water-cooling system was used not only for full RIBF operation but also for AVF standalone and AVF+RRC operations.

2 Trouble report

Fortunately, during FY2017, there was no significant problem that resulted in beam service interruption for both the Nishina and RIBF water-cooling systems. However, they were affected by minor problems. In addition problems such as water leaks, cooling facilities often stopped owing to a blackout and trouble of CGS (cogeneration system) due to thundervolts in FY2017.

3 Periodic maintenance

During the shutdown period of the accelerator, the following activities were carried out as part regular maintenance.

- (1) Cleaning of the cooling towers
- (2) Inspection and overhauling of the cooling-water pumps
- (3) Inspection of the inverter of the RIBF water-cooling pumps
- (4) Inspection and overhauling of the air compressor
- (5) Replacement of some superannuated hoses, joints and valves used in the system
- (6) Cleaning of the strainers and filters used in the deionized water production system
- (7) Extension of the sensing wires of the water leakage alarm to floors of new areas
- (8) Switching electricity during planned power failure as well as restoration of each device
- (9) Securement of minimum power at low load operation of CGS

4 Establishment and improvement

We relocated the cooling facilities for GARIS 2 because GARIS 2 was moved from the Rilac to the Nishina building this year. As a future will plan, we plan to establish a cooling facility for RILAC RF super-



Fig. 1. Photograph of the RIBF Cooling water pump maintenance.

conducting acceleration cavity Moreover, we a schedule the reinforcement of the RRC cooling system, enhancement of the fRC RF cooling system, and establishment of new Faraday cup G01 cooling facility.

References

- 1) T. Maie *et al.*, RIKEN Accel. Prog. Rep. **50**, 155 (2016).
- 2) T. Maie *et al.*, RIKEN Accel. Prog. Rep. **49**, 143 (2015).
- 3) T. Maie *et al.*, RIKEN Accel. Prog. Rep. **48**, 197 (2014).

^{*1} RIKEN Nishina Center

^{*2} Nippon Kucho Service Co., Ltd

^{*3} SHI Accelerator Service Co., Ltd